QC-ABSTRACT

Name of Work:- Construction of Drain at Selected reaches in Ward No.16, BBMP, Bangalore

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
1	PCC 1:4:8	35.25 Cum	1	1	Cement
					Sand, Aggregates
2	M20	74.02 Cum	5	5	Concrete Cube Compressive Strength
3	Steel	5.18 Tonne	1	1	Compressive strength

Cubes

0-5 m^3	1set
6-15 m^3	2set
16-30 m^3	3set
31-50 m^3	4 set

Add 1set for every 50 Cum

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Scanned with OKEN Scanner